



Project Update

July 10, 2025

Blayne Eineichner, Project Coordinator &
Aidan Read, Land Management Specialist




Keewahtin Lake thru the pines




Introduction

- These slides are intended as an informational update of progress on the many projects underway throughout the District.
- Similar information will also be presented in this month's Administrator's report.
- If there are any questions regarding this update, please reach out directly to the Administrator and/or staff in advance of the board meeting.





Completed District Projects





Project Management

Phase 1. Planning: Pre-grant execution; includes project identification tasks such as diagnostic monitoring.

Phase 2. Feasibility: Begins with grant agreement execution; includes surveying etc.

Phase 3. Design: Begins with feasibility study acceptance and project ordering; includes project design.

Phase 4. Implementation: Begins with project bidding; includes bidding, contract award, construction.

Phase 5. Operations & Maintenance: Begins with certificate of completion acceptance and final payment; continues through project lifespan - typically 10-25 years

A reminder of the many steps needed to identify, plan, design, and implement each water quality improvement project. Each phase has multiple tasks that can take anywhere from several months to a year to complete.

- Phase 1 - Planning

- + PROJECT IDENTIFICATION AND DUE DILIGENCE
- PLAN AMENDMENT (if necessary)
- + GRANT APPLICATION & EXECUTION & REPORTING

- Phase 2 - Feasibility

- + SCOPE OF WORK REVIEW
- + ENVIRONMENTAL REVIEW
- PRELIMINARY DESIGN
- + OUTREACH
- + PROJECT ORDERING & FEASIBILITY STUDY ACCEPTANCE (public hearing)

- Phase 3 - Design

- + SCOPE OF WORK/BUDGET REVIEW
- + OBTAIN PROPERTY RIGHTS/OPTIONS
- PERMITTING (including CLFLWD)
- FINAL DESIGN
- + AUTHORIZATION TO SOLICIT BIDS


- Phase 4 - Implementation

- + SOLICIT BIDS
- + CONTRACT AWARD
- + CONTRACTING/NTP
- + CONSTRUCTION MANAGEMENT
- DEVELOP O&M MANUAL
- + CERTIFICATE OF COMPLETION & PAYMENT
- + GRANT CLOSEOUT

+ Phase 5 - Operation & Maintenance



Little Comfort Lake Subwatershed Enhancement



Project: Iron Enhanced Sand Filter

Project Phase 3: Design

Benefit: ~78 lbs phosphorus per year

Lifetime cost per pound phosphorus reduction: TBD

Status:


Property acquired on April 18th.

CLFLWD / City of Wyoming MOA for project implementation executed.

Clean Water Fund grant for project implementation released (~\$1.5 million) on 3-4-25.


Final project design is underway

Tentative project implementation in summer 2026.





Goodwin Wetland Project



Project: stormwater wetland basin

Project Phase 2: feasibility


Benefit: tbd

Lifetime cost per pound phosphorus reduction: TBD

Status:

A BWSR Green Infrastructure grant in the amount of \$225,800 was acquired for design and implementation of a stormwater wetland basin

Landowner outreach underway



The project would collect and treat stormwater from the Goodwin Rd drainage area before it reaches the Sunrise River and Comfort Lake.



School Lake Agriculture BMPs

Project:

Livestock manure facility improvements, non-structural agricultural practices.

Project Phase 2: Feasibility



Benefit: ~61 lbs phosphorus per year

Lifetime cost per pound phosphorus reduction:

TBD

Status:


The roof runoff control structures (rain gutters) have been installed by the landowner, and cover crops planted. CLFLWD staff are in communication with the landowner to plan for the implementation of the remaining BMPs. Agricultural BMPs require full buy-in from the landowner to be successful, and we are working diligently to put together a plan that satisfies the landowner while meeting our reduction goals.



Site concept for the Ag BMP project



North Shore Circle Park Shoreline Enhancement



Project:

Shoreline restoration

Project Phase 4: Implementation

Benefit: ~0.1 lbs phosphorus per year, 100 linear feet of shoreline restored, 2,000 sq ft of habitat.

Lifetime cost per pound phosphorus reduction:

TBD

Status:

Project installation complete on May 20th.
Establishment maintenance will be completed by contractor through September of 2025.

The City will complete the park access improvements later this summer.





Questions?

