

Project Update

October 9, 2025


Blayne Eineichner, Project Manager & Aidan Read, Land Management Specialist






Introduction

- These slides are intended as an informational update of progress on the many projects underway throughout the District.
- Similar information will also be presented in this month's Administrator's report.
- If there are any questions regarding this update, please reach out directly to the Administrator and/or staff in advance of the board meeting.





Completed District Projects





Project Management

Phase 1. Planning: Pre-grant execution; includes project identification tasks such as diagnostic monitoring.

Phase 2. Feasibility: Begins with grant agreement execution; includes surveying etc.

Phase 3. Design: Begins with feasibility study acceptance and project ordering; includes project design.

Phase 4. Implementation: Begins with project bidding; includes bidding, contract award, construction.

Phase 5. Operations & Maintenance: Begins with certificate of completion acceptance and final payment; continues through project lifespan - typically 10-25 years

A reminder of the many steps needed to identify, plan, design, and implement each water quality improvement project. Each phase has multiple tasks that can take anywhere from several months to a year to complete.

Phase 1 - Planning

- * PROJECT IDENTIFICATION AND DUE DILIGENCE PLAN AMENDMENT (if necessary)
- * GRANT APPLICATION & EXECUTION & REPORTING
- Phase 2 Feasibility
 - * SCOPE OF WORK REVIEW
 - * ENVIRONMENTAL REVIEW

PRELIMINARY DESIGN

- + OUTREACH
- PROJECT ORDERING & FEASIBILITY STUDY ACCEPTANCE (public hearing)
- Phase 3 Design
 - * SCOPE OF WORK/BUDGET REVIEW
 - * OBTAIN PROPERTY RIGHTS/OPTIONS

PERMITTING (including CLFLWD)

FINAL DESIGN

- * AUTHORIZATION TO SOLICIT BIDS
- Phase 4 Implementation
 - * SOLICIT BIDS
 - * CONTRACT AWARD
 - * CONTRACTING/NTP
 - CONSTRUCTION MANAGEMENT
 DEVELOP O&M MANUAL
 - * CERTIFICATE OF COMPLETION & PAYMENT
 - * GRANT CLOSEOUT
- Phase 5 Operation & Maintenance



Little Comfort Lake Subwatershed Enhancement

Project: Iron Enhanced Sand Filter

Project Phase 3: Design

Benefit: ~78 lbs phosphorus per year

<u>Lifetime cost per pound phosphorus reduction:</u>

TBD

Status:

Property acquired on April 18th.

CLFLWD / City of Wyoming MOA for project implementation executed.

Clean Water Fund grant for project implementation released (~\$1.5 million) on 3-4-25.

90% design underway

Project on-track for implementation in summer 2026.





Forest Lake Alum Treatment



Project: Internal phosphorus loading reduction by the addition of Aluminum Sulfate to Forest Lake's middle basin

Project Phase 4: implementation

Benefit: ~527 lbs/yr internal phosphorus reduction for Forest Lake. Though applied only to the middle basin, the Alum treatment will improve water quality in all three basins.

<u>Lifetime cost per pound phosphorus reduction:</u> \$100/lb.TP/yr

Status:

The second, and final, Alum application was applied Sept 30 – Oct 3 on FL middle basin.

Project Completed





Green Infrastructure Project - formerly Goodwin Ave Wetland project



Project: stormwater wetland basin

Project Phase 2: feasibility

Benefit: tbd

Lifetime cost per pound phosphorus reduction: TBD

Status:


A BWSR Green Infrastructure grant in the amount of \$225,800 was acquired for design and implementation of a stormwater wetland basin

Staff are working to develop an alternative project as the original landowners may no longer be interested.

Willing landowners / an alternative location has been identified.

Staff working with BWSR to determine if this new location qualifies under the grant.

Staff working on project concepts.



Potential location for the alternative project..



Moody Lake Agriculture BMPs

Project:

Agriculture field to native planting conversion, nonstructural agricultural practices – soil stabilization

Project Phase 4: implementation

Benefit: ~5 lbs phosphorus per year

<u>Lifetime cost per pound phosphorus reduction:</u>


TBD

Status:

A rental agreement has been finalized for two acres of cropland.

Site preparation is completed

Planting set to occur in October or November 2025.





School Lake Agriculture BMPs



Project:

Livestock manure facility improvements, non-structural agricultural practices.

Project Phase 2: Feasibility

Benefit: ~61 lbs phosphorus per year

<u>Lifetime cost per pound phosphorus reduction:</u>

TBD

Status:

The roof runoff control structures (rain gutters) have been installed by the landowner, and cover crops planted. CLFLWD staff are in communication with the landowner to plan for the implementation of the remaining BMPs. Agricultural BMPs require full buy-in from the landowner to be successful, and we are working diligently to put together a plan that satisfies the landowner while meeting our reduction goals.





Questions?

