

Lake Management Districts:	Primary Responsible Party:
1 Bone Lake	EOR
2 Little Comfort Lake	District staff
3 Forest Lake	Subconsultant
4 Comfort Lake	Contractor

Comfort Lake - Forest Lake Watershed District  
 Phone: (651) 395-5850 Fax: (651) 395-5851 E-mail: michael.kinney@clfldwd.org  
 44 Lake Street South, Suite A Forest Lake, MN 55025  
 Updated: June 16, 2021



EOR Project Tracking		Project Tasks	2021												2022	2023	Recent Activities	Upcoming Activities	Comments
3000 - Programs			Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sept.	Oct.	Nov.	Dec.					
3002	Permitting	As submitted															Pre-permit communications and meetings, erosion control permits. District permit database development and coordination with District staff.	Ongoing permit reviews.	
3003	Monitoring & Data Assessment	Stream Monitoring															Two rainfall events for WQ sampling on 5/20 and 5/27-28; ISCO and level logger data collection; laboratory coordination; equipment survey coordination; ongoing monitoring coordination.	Water quality sampling, flow gauging, field measurements to calibrate stage data, and review/composition of level data	
3006	Tech Resource Sharing	3006C - H&H Model Update															Final folder organization and presentation to Board.	2021 modeling work is finalized.	Multi-year effort.
		3006F - Watershed Management Plan Update															Public Hearing on June 10th.	Assist District staff as needed prior to and during 90-day review.	Multi-year effort.
3009	Grant Research & Preparation	Various															Assisted District staff with 319 Targeted Watershed Nine-Point Element plan.	Planning and assessment of potential CWF Grants submittals for the next grant cycle.	
3010	O&M	Moody and Shields Lake aerators															None.	Assist District staff as needed.	
		Forest Lake outlet repairs															Spring inspection and project close-out.	None.	
		Bone/Shields Lake fish barriers															None.	Assist District staff as needed.	
		Shields Lake Reuse System															Ongoing coordination w/ FHGC and District staff	Assist District staff as needed.	
3011	AIS Management	Project management														None.	Assist District staff as needed.		
5000 - Projects																			
5220-A	Volume Control Planning PM: Greg Graske	Regional Treatment Location Identification															Continued coordination with the City of Forest Lake.	Review of draft downtown stormwater plan.	
5220-B	Greenway Visioning PM: Kevin Biehn	Visioning workshop #1 Additional renderings WJD-6 greenway concept plan															Advancing concept graphic & branding piece – draft available late June.	Review concept graphic w/ staff and garner Board input and assist with stakeholder engagement as requested by District staff.	
1- 5222-F1	Bone Lake SWA Implementation PM: Mike Majeski Bone Lake Reduction: 90 lb TP/yr Moody Lake Reduction: 24 lb TP/yr	Tasks TBD															Field survey, design revisions and grading plan development for the project located west of Fourth Lake.	Assist with project implementation as directed by District staff.	Multi-year grant, ending Dec. 2021. Preliminary life cycle cost estimate: \$1,239/lb TP/yr
1- 5222-F2	Bone Lake NE Wetland Restoration PM: Kyle Crawford Bone Lake Reduction: 15 lb/yr	Tasks TBD															Wetland permitting, landowner agreement coordination	Project design, landowner agreement coordination w/ District	Multi-year grant, ending Dec. 2023. Preliminary life cycle cost estimate: \$250/lb TP/yr
1- 5422-H	Bone Lake Drained Wetlands PM: Ryan Fleming Bone Lake Reduction: 30 lb/yr	DCB wetland															Project closeout completed, recommended pay for retainage. Approved final payment application.	Project complete. Assist District staff with any post construction site review or vegetation establishment if necessary.	Multi-year grant, ending June 2020. Preliminary life cycle cost estimate: \$220/lb TP/yr
2- 5225-C 5225-D	Little Comfort Implementation PM: Jason Naber Reduction: 206 lb/yr	Heath Avenue implementation School Lake outlet channel Little Comfort alum treatment															Assist District staff with landowner outreach approach and prepare for landowner meeting.	Initiate site data collection.	Multi-year grant, ending Dec. 2023. Preliminary life cycle cost estimate: \$250/lb TP/yr
3- 5226-D	FHGC 15th Green	FHGC 15th green improvements															None.	Assist District staff as needed.	
3- 5228-D	Forest Urban Stormwater Retrofits	Dead end street retrofits															None.	Assist District staff as needed with project design and engineering.	
3- 5228-L1	WJD 6 Implementation PM: Kyle Crawford Reduction: 85 lb TP/yr	CR-50 IESF Feasibility Design															Field data collection completion (tree survey, wetland delineation, topographic/utility survey).	Begin preliminary design following District go-ahead (awaiting landowner appraisal/agreement)	Multi-year grant, ending Dec. 2022. Preliminary life cycle cost estimate: \$700-900/lb TP/yr
4- 5229-A	Comfort Lake Diagnostic Phase 2	1. Watershed Characterization 2. Water Quality Modeling 3. Goals & Implementation															Presented final report to board on 4/28. Revised report to address Board comments and send final draft to District staff for posting on the District website.	Assist District staff with reconnaissance diagnostic sampling in preparation for scheduled LMD diagnostic monitoring for Comfort and Little Comfort Lake.	Multi-year effort.
4- 5229-E	BMP Impl. on Tax Forfeit Land PM: Kevin Biehn Reduction: 141 lb/yr	Sunrise River Drained Wetland Restoration Feasibility Design															Idle due to possible land acquisition.	Project on hold due to adjacent land ownership transition.	Multi-year grant, ending Dec. 2022. Preliminary life cycle cost estimate: \$152/lb TP/yr
5920-A	Land Acquisition Review PM: Jason Naber	Various sites															Provided evaluation memo for a 20.9-acre parcel in the Comfort LMD. Completed site review for WJD6 parcels. Prepared scope of work for second phase of site review.	Initiate additional phases in work plan as directed by staff and Board.	