

Lake Management Districts:	Primary Responsible Party:
1 Bone Lake	EOR
2 Little Comfort Lake	District staff
3 Forest Lake	Subconsultant
4 Comfort Lake	Contractor

Comfort Lake - Forest Lake Watershed District
 Phone: (651) 395-5850 Fax: (651) 395-5851 E-mail: michael.kinney@clflwd.org
 44 Lake Street South, Suite A Forest Lake, MN 55025
 Updated: December 7, 2021



EOR Project Tracking		Project Tasks	2020	Jan.	Feb.	Mar.	Apr.	May	Jun.	Jul.	Aug.	Sept.	Oct.	Nov.	Dec.	2022	2023	Recent Activities	Upcoming Activities	Comments
3000 - Programs																				
3002	Permitting	As submitted																Pre-permit coordination/meetings. District permit database development and coordination with District staff.	Ongoing permit reviews.	
3003	Monitoring & Data Assessment	Stream Monitoring																Removed level loggers; download, review, and compensation of level data; QA/QC of data.	Start drafting monitoring report.	
3006	Tech Resource Sharing	3006C - H&H Model Update																Final folder organization and presentation to Board.	2021 modeling work is finalized. Scope for 2022 modeling to be presented at the December Board Meeting.	Multi-year effort.
		3006F - Watershed Management Plan Update																District staff presentation to the BWSR Board.	Final approval process completed.	Multi-year effort.
3009	Grant Research & Preparation	Various																Coordinate with District staff on potential future grant opportunities.	Continued assessment of other grant opportunities.	
3010	O&M	Moody and Shields Lake aerators																None.	Assist District staff as needed.	
		Forest Lake outlet repairs																None.	None.	
		Bone/Shields Lake fish barriers																None.	Assist District staff as needed.	
		Shields Lake Reuse System																Provide support for FHGC winterization of system.	Review pump records an monitoring data.	
3011	AIS Management	Project management															None.	Assist District staff as needed.		
5000 - Projects																				
5220-A	Volume Control Planning PM: Greg Graska	Regional Treatment Location Identification																City completed final edits to draft downtown stormwater plan. Report was presented to the CLFLWD Board for review at the October 28th Board Meeting.	Ongoing coordination with City of Forest Lake.	
5220-B	Greenway Visioning PM: Kevin Biehn	Visioning workshop #1																		
		Additional renderings WJD-6 greenway concept plan																11.30.2021 Board Workshop	Per Board direction awaiting early 2022 workshop.	
1- 5222-F1	Bone Lake SWA Implementation PM: Mike Majeski Bone Lake Reduction: 90 lb TP/yr Moody Lake Reduction: 24 lb TP/yr	Tasks TBD																Field survey, design revisions and grading plan development for the project located west of Fourth Lake.	Assist with project implementation as directed by District staff.	Multi-year grant, ending Dec. 2021. Preliminary life cycle cost estimate: \$1,239/lb TP/yr
1- 5222-F2	Bone Lake NE Wetland Restoration PM: Kyle Crawford Bone Lake Reduction: 15 lb/yr	Tasks TBD																Coordination with Contractor, legal counsel on agreements, bonds & insurance certificates.	Project submittal review, Pre-construction meeting.	Multi-year grant, ending Dec. 2023. Preliminary life cycle cost estimate: \$250/lb TP/yr
1- 5422-H	Bone Lake Drained Wetlands PM: Ryan Fleming Bone Lake Reduction: 30 lb/yr	DCB wetland																None.	Project complete. Assist District staff with any post construction site review or vegetation establishment if necessary.	Multi-year grant, ending June 2020. Preliminary life cycle cost estimate: \$220/lb TP/yr
2- 5225-C 5225-D	Little Comfort Implementation PM: Jason Naber Reduction: 206 lb/yr	Heath Avenue implementation																		
		School Lake outlet channel Little Comfort alum treatment																Review of potential addition of gravel pit reclamation.	Alum dosing lake sample collection, Wetland outlet feasibility design.	Multi-year grant, ending Dec. 2023. Preliminary life cycle cost estimate: \$250/lb TP/yr
3- 5226-D	FHGC 15th Green	FHGC 15th green improvements																None.	Assist District staff as needed.	
3- 5228-D	Forest Urban Stormwater Retrofits	Dead end street retrofits																Field investigation August 25th to assess new project opportunities.	Assist District staff as needed with project design and engineering.	
3- 5228-L1	WJD 6 Implementation PM: Kyle Crawford Reduction: 85 lb TP/yr	CR-50 IESF Feasibility Design																Advance wetland permitting, TEP meeting; pump feasibility design.	Coordination with District on finalizing easement; advance feasibility design	Multi-year grant, ending Dec. 2022. Preliminary life cycle cost estimate: \$700-900/lb TP/yr
4- 5229-A	Comfort Lake Diagnostic Phase 2	1. Watershed Characterization 2. Water Quality Modeling 3. Goals & Implementation																Presented final report to board on 4/28. Revised report to address Board comments and send final draft to District staff for posting on the District website.	Assist District staff with reconnaissance diagnostic sampling in preparation for scheduled LMD diagnostic monitoring for Comfort and Little Comfort Lake.	Multi-year effort.
4- 5229-E	BMP Impl. on Tax Forfeit Land PM: Kevin Biehn Reduction: 141 lb/yr	Sunrise River Drained Wetland Restoration Feasibility Design																Advancing concept design as presented to staff on 10-18-2021, MnDOT meeting on 11-19-2021, soils assessment and borings, refining design.	Responding to MnDOT questions, advancing soil boring to lab, refining design and preparing fro feasibility study report, preparing budget request to final design phase.	Multi-year grant, ending Dec. 2022. Preliminary life cycle cost estimate: \$152/lb TP/yr
5920-A	Land Acquisition Review PM: Jason Naber	Various sites																Phase 1 Enviromental Reviews.	Provide assistance as requested by District Staff.	